



Legislation Details (With Text)

File #: 22-109 **Version:** 1 **Name:**

Type: Certificate of Completion **Status:** Filed

File created: 3/3/2022 **In control:** City Council

On agenda: 3/28/2022 **Final action:** 3/28/2022

Title: Accept Certificate of Completion for the Maple Street Storm Drain and Alley Rehabilitation Project, City Project No. PWP-00116, and Direct City Clerk to File Notice of Completion

Sponsors:

Indexes: Shared - Citywide, Storm Drains, Street Maintenance

Code sections:

Attachments: 1. Certificate of Completion, 2. Notice of Completion Maple Street

Date	Ver.	Action By	Action	Result
3/28/2022	1	City Council	accepted	Pass

Accept Certificate of Completion for the Maple Street Storm Drain and Alley Rehabilitation Project, City Project No. PWP-00116, and Direct City Clerk to File Notice of Completion

The Maple Street Storm Drain and Alley Rehabilitation Project rehabilitated the pavement of 16 of 17 locations identified as priority streets in the 2017 Pavement Management Plan. The project was designed by R.E.Y. Engineers, Inc., constructed by Akeff Construction Services and their various sub-contractors, and the construction management was performed by GHD along with City staff. The Construction contract for an amount of \$1,226,354.00, the final contract cost at close-out was in the amount of \$1,357,601.78 for total increase by change order in the amount of \$131,247.78.

The original project budget for the Maple Street Storm Drain and Alley Rehabilitation Project was \$1,750,000 which included design, construction, and construction support services. The Design by R.E.Y. was completed with a final task total of \$166,170.88, Construction cost of \$1,357,601.78, and construction support in the amount of \$187,418.41. The total cost of the project was \$1,711,191.07 for a total savings of \$38,808.93.