Questions? Contact Engineering Technician; Chantell O'Neal at (707)961-2823 x 133

Grading or Construction Site Storm Water Runoff Control Applicant Checklist

City of Fort Bragg Title 17 (coastal) and Title 18 (inland) Land Use and Development Code chapters 60, 62, and 64 provide standards for site design and grading activities. These codes are consistent with State regulations aimed to minimize pollutants of waterways through stormwater runoff. Low Impact Development (LID) methods are required within the City's boundaries for all projects that will disturb **any** soil. Best Management Practices (BMPs) adopted in design and construction must retain natural drainage patterns and healthy soil conditions that preserve infiltration, purification, detention, and retention functions to minimize increases in storm water runoff volume and peak flows to reduce projected runoff by 20%. Construction waste or other pollution is prohibited from entering the storm drainage system.



This checklist is to be completed by you (the applicant) to determine if you must submit plans and specifications for storm water runoff control BMPs as a required part of a Planning or Building Permit Application to the City of Fort Bragg. All construction and grading work disturbing soil will implement appropriate BMPs (Best Management Practices).

construction and grading work diolorating con the improvement			
I. PROPERTY OWNER NAME (To be completed by Applicant)	1		
NAME David & Panela Duzco		CONTACT PERSON Parid Dun	cas
MAILING ADDRESS PO BOX 1348 Meidoc	CITY		ZIP 95460
TELEPHONE 107-964-9604	EMAIL du	ncan se e	MCT. ORG
II. DEVELOPER/CONTRACTOR INFORMATION (To be complete	ed by Applic	cant)	
DEVELOPER/CONTRACTOR		CONTACT PERSON	
mailing address	CITY	STATE	ZIP
TELEPHONE	EMAIL		
III. CONSTRUCTION PROJECT INFORMATION (To be complete	ed by Applic	ant)	
SITE/PROJECT NAME	S	TE CONTACT PERSON	idy
PHYSICAL ADDRESS/SITE LOCATION 840 S. FRANKLIN	CITY FB	STATE CA	ZIP 95437
ASSESSOR PARCEL NUMBER (APN)	EMERGENC 707	YPHONE NUMBER	/
A. Total size of construction area	C. Site State	us: Percent of site impe	ervious ¹ surface
7,500 (SQ. FT. or Acres		No Change \square	
B. Total area with grading/earth moving/soil disturbance	Before C	Construction: 100	%
4900 SQ. FT. or Acres	After C	Construction: 65	%
D. Is the construction site part of a larger common plan of development or sale? YES NO UNKNOWN (Circle One F		E. Name of larger co	mmon plan/project
H. Anticipated construction start date (initial site disturbance): 1 6 2023	I. Site-work o	construction completion:	12023
J. Circle or identify all applicable permits directly associated with g General Permit; State 401 Water Quality Certification; U.S. Army Co			
IV. CHECKLIST (To be completed by Applicant)			
A Is the project located in the the Coastal Zone?			YES NO
B Will the project disturb 1 acre or more of soil?			YES NO
If,>1 acre, then provide SWRCB WDID#:		s the SWPPP Attached?	YES NO
If, YES, what is the Combined Risk Level (Circle one): 1	2 3		
C Will the project disturb any soil? Circle one of the followi	ing <2500 sf	2500-5000 sf	YES NO
D Will your project include work from November 1 to March 3			YES NO
E Does the storm water runoff from the construction site disch	harge to (ch	eck all that apply):	
 ☐ Remain on-site/Indirectly to waters of U.S. ☐ Directly to waters of the U.S. (e.g. Noyo River, Pudding Cre 		n - Owners Name: ocean) - Name:	
5 56) to trained it in a stat (5g. 112) a training of			



V. CONSTRUCTION SITE STORM WATER POLLUTION PREVENTION PLAN REQUIREMENT (To be completed by Applicant)

If the answer to any question, above, in Part IV Checklist is "YES", then BMPs for construction site runoff control shall be submitted with your Permit Application; submit A or B (below) with your Planning or Building permit application:

- **A.** If your project requires coverage under the State Water Resources Control Board Construction General Permit (CGP), typically project ≥ one-acre, attach a copy of the submitted Storm Water Pollution Prevention Plan (SWPPP) for Storm Water Associated with Construction Activity, including the Notice of Intent (NOI) and WDID Number.
- B. <u>If a CGP is not required</u>, submit a <u>Runoff Mitigation Plan</u> or <u>Erosion and Sediment Control Plan</u> with design and construction site BMPs layout diagram(s) and BMP specifications prepared by a Qualified Storm Water Developer (QSD) <u>OR</u> applicant/owner/contractor-prepared BMP plans and specifications referencing BMP information obtained from City or County Department of Planning and Building Services and/or the California Storm Water Quality Association or Center for Watershed Protection BMP Handbooks.

VI. REQUIREMENT FOR REDUCING POLLUTANTS IN STORM WATER (Information to Owner/Applicant/Contractor)

Pursuant to Title 17 and 18 sections 62-64 of the City of Fort Bragg's Land Use and Development Code for development within the City limits, any project with construction or grading work that disturbs any soil shall implement Best Management Practices to prevent the discharge of excessive runoff, construction waste, debris or contaminants from construction materials, tools and equipment from entering the storm drainage system. Temporary and permanent BMPs are best selected based on the particular resources and sensitivities of the site, distance to roadway or stream, soil conditions, special landscape features, etc. BMPs shall include but not be limited to the following as condensed from City Zoning Code.

- 1. Schedule construction activity April 1 October 31 after which all disturbed soils are to be stabilized.
- 2. Eliminate the discharge of sediment and other stormwater pollution resulting from construction activities.
- 3. Mulching, seeding etc to protect exposed erodible areas during construction.
- 4. Treat stockpiled soils to eliminate sediments running into the street, adjoining properties, and/or stormdrains.
- 5. Sediments or other materials which are tracked off the site must be removed the same day.
- 6. Erosion control measures must include energy absorbing structures to reduce the velocity of runoff water (straw bales, straw wattles, detention ponds, sediment ponds, or infiltration pits, etc).
- 7. Land disturbance activities during construction (e.g., clearing, grading, cut-and-fill) shall be minimized.
- 8. Construction shall minimize the disturbance of natural vegetation (including significant trees, native vegetation, and root structures).
- 9. Minimize the generation, transport and discharge of pollutants through the use of LID including but not limited to vegetative swales, green roofs, curb cuts, permeable decking and pavements, and rain gardens.
- 10. "Good Site Housekeeping": Cover loose non-active stockpiles, store chemicals in water-tight containers, clean up worksite daily, maintain any materials, debris, soil, etc within property setbacks.

1 "IMPERVIOUS" - UNNATURALLY IMPE	NETRABLE TO RAINFALL OR RUNOFF	(ROOF, SIDEWALK, DRIVE	WAY, PARKING LOT)
VII. CERTIFICATION (To be complete	d by Applicant)		
The information submitted is, to the best of	of my knowledge and belief, true, accur	rate, and complete.	ENTES
Printed Name David	Durcan		E CONTROL
Signature with	In-	Date 9-3-22	兀
FOR OFF	ICIAL USE ONLY (To be comple	eted by Building Division)	
Submittal Date 9/8/22	Building Permit Number	MS4 AREA?	COASTAL ZONE?
Received by	hedo H		pate 9/8/22
Notes: Special WO great Yor N	Drains to Novo? (Sed imp	aired) Y or N	

Contact Engineering Department; Chantell O'Neal (707)961-2823 X133 for questions

For Official Use Only: Attach Construction Site Storm Water Runoff Control Applicant

Small Construction Site Storm Water Erosion and Sedimentation Control Plan Template

hecklist Here:					
Construction Site Proje	act Name: /	VEIN	Build	20	
Physical Site Address:	1216) S.	Frankl	"	ST.
,					
Instructions					
Braga offers this ESCI	P Template. T will have less	he template than one-ac	is designed to he cre of disturbed	elp you de	Control Plan (ESCP), the City of For evelop an ESCP for a construction of s not be subject to the State Water
Using the ESCP Temple	ate				
Each section of the I should read the instru-	ESCP Template ctions for each	e includes "ins section befor	structions" and sp re you complete t	pace for y hat sectio	rour project and site information. Yo n.
A. Nature of the Con	struction Activ	ity			
Instructions					
10 x 30 deck; 120 squaddition to the inform Water Runoff Control 1. General Desc	are foot additionation you prov Application Ch cription of Proje	on to an existing ded within you necklist, section ect: Nec	ng home; new162 bur building permi on III." woff	c 24 garag t applicati	-
	1 1 1 1 1				to this document:CDP_
	uirement – Sel				
	_				attached to this document.
BMPs are show	vn on the site p	olan included	as Page 4 of this c	document.	
B. Construction Site	Best Managen	nent Practices			
Instructions					
Information about the	e BMPs can be act Sheets are	found on the educational r	BMP Fact Sheets naterials containir	that are lo ng produc	ces (BMPs) for your project. cated at the end of this section as t information, technical data, and uction.
Best Management Pro Select all that apply:					
Avoid rainy s disturbed soils. Plan your co installed prior to (physical means of Gain approv	enstruction work October 1. Pro or to install sedit val by the Direc	ovember 1 thro to have your ovide enough ment trapping otor of Public V	BMPs installed be time before rainfo g devices. Vorks for construc	fore const all begins to	g or hydroseeding to stabilize ruction. Have all rainy season BMPs o stabilize the soil with vegetation or the rainy season (November-March)
The City of Fort Bragg re	serves the right t	o modify this fo	rm at any time.		1/14/15 ESCP Template

Small Construction Site Storm Water Erosion and Sedimentation Control Plan Template

Best Management Practices, continued from previous page. Select all that apply:

2.	Preservation of Natural Features, vegetation and soil
	Existing vegetation outside the construction area will be preserved on the site and protected. Construction activity will avoid activity under the drip line of remaining trees. Vegetation to be preserved within the construction area will be protected with temporary fencing. Retain protective measures until all construction activity is complete to avoid damage during site cleanup.
3.	Drainage swales or lined ditches to control storm water flow
ero	Earthen dike(s) and drainage swale(s) will be constructed, see BMP EC-9. Velocity Dissipation Devices will be installed at the outlets of culverts, conduits or channels to prevent sion, see BMP EC-10.
4.	Mulching or hydroseeding to stabilize disturbed soils
□ win	Mulch, such as wood fiber, will be applied to protect exposed soil from erosion from raindrop impact or ad. Seeding will be used with mulching (i.e. straw mulch).
5.	Erosion control to protect soils
	Mattings of natural materials, geotextiles, or temporary plastic cover, will be used to cover the soil surface reduce erosion from rainfall impact, see BMP EC-7
6.	Protection of storm drain inlets
	Every storm drain inlet receiving sediment-laden runoff will be protected with at least one type of inlet stection, such as a gravel bag barrier, block and gravel filter, excavated drop inlet sediment trap, or filter bric fence, see BMP SE-10
7.	Perimeter sediment control
run sec	Slit fence will be installed on a level contour to trap sediment-laden runoff from disturbed areas to capture dimentation behind the fence, see BMP SE-1. Fiber roles will be placed along the perimeter of the project to provide for the removal of sediment from noff, see BMP SE-5. A sandbag barrier will be placed on a level contour to intercept sheet flow and pond runoff to allow diment to settle out, see BMP SE-8. Straw bales will be placed end-to-end on a level contour to intercept sheet flow to pond runoff to allow diment to settle out, see BMP SE-9
8.	Sediment trap or sediment basin to retain sediment on site
erc	A temporary sediment basin will be constructed and maintained until the site is permanently protected ainst erosion or until a permanent detention basin is constructed, see SE-2. A temporary sediment trap will be formed and maintained until the site is permanently protected from assion by using vegetation and/or structures, see SE-3. A temporary check dam of rock, gravel bags, sandbags, fiber rolls, will be placed across a swale or ainage ditch to reduce the velocity of water, to promote sedimentation and for reducing erosion, see SE-4.
9.	Stabilized construction exits
wh	A Stabilized Construction Exit, a driveway aggregate (e.g. gravel) underlain with filter cloth, will be located here traffic will be entering or leaving the construction site to or from a public right of way, street, alley, ewalk, or parking area, see TC-1. Tire washing will be used with a Stabilized Construction Exit, see TC-3

Small Construction Site Storm Water Erosion and Sedimentation Control Plan Template

Best Management Practices, continued from previous page. Select all that apply:

10. Wind erosion control
Apply water, dust palliatives, gravel, temporary vegetation, or mulching to prevent or alleviate dust.
11. Other soil loss BMP acceptable to the City
 Material handling and waste management Applicant will comply with City of Fort Bragg Demolition and Recycling requirements (15.34.020). Follow all federal, state, and local regulations that apply to the use, handling, or disposal of hazardous materials, pesticides and herbicides, and fertilizers. Store pesticides, herbicides, and fertilizers in a dry covered area, and follow the recommended application rates and methods. Designate a waste collection area and use containers with lids so that they can be covered with lids.
13. Building material stockpile management
Use plastic sheeting or tarps to keep materials (sand, compost, cement, etc) covered during periods of rain
14. Management of washout areas (concrete, paints, stucco, etc.)
Designate concrete, paint and stucco washout areas. Collect and retain concrete, paints and stucco washout water or chemicals and solids in leak proof containers so that it does not reach the soil surface and then migrate to surface water or into the ground water.
15. Control of vehicle/equipment fueling to contractor's staging area
Store and use petroleum products in dry covered areas and perform vehicle fueling in areas having materials and equipment available to contain and clean up any spills that may occur.
16. Vehicle and equipment cleaning performed off-site
Use detergents only as recommended and limit their use at the construction site. Wash vehicles and equipment where detergent laden wash water will not enter into the storm drain system or will be directed into the sanitary sewer so that it can be treated at the wastewater treatment plant.
17. Spill prevention and control
 Check equipment, hydraulic lines, and containers for leaks and corrosion. Maintain a spill-kit with absorbent materials. Clean up spills immediately. For hazardous materials, follow cleanup instructions on the package.
18. Other housekeeping BMP acceptable to the city of Fort Bragg
Department of Public Works Approval: Name Alfredo Huesta Date 9/8/22 Notes: Also submitted LTD works heets

The City of Fort Bragg reserves the right to modify this form at any time.

1/14/15 ESCP Template

Small Construction Site Storm Water Erosion and Sedimentation Control Plan Template

BMP SITE PLAN - use this page for site layout diagram or attach other site layout diagram

