



## Legislation Details (With Text)

**File #:** 23-164      **Version:** 1      **Name:**  
**Type:** Certificate of Completion      **Status:** Filed  
**File created:** 5/10/2023      **In control:** City Council  
**On agenda:** 5/22/2023      **Final action:** 5/22/2023  
**Title:** Accept Certificate of Completion for Bollard and Street Light Project and Direct City Clerk to File Notice of Completion

**Sponsors:**

**Indexes:**

**Code sections:**

**Attachments:** 1. Notice of Completion - 00127, 2. Ex A - Certificate of Completion

Date	Ver.	Action By	Action	Result
5/22/2023	1	City Council	accepted	

Accept Certificate of Completion for Bollard and Street Light Project and Direct City Clerk to File Notice of Completion

The Bollard and Street Light Project included the refurbishment of 71 light poles, replacement of three (3) missing light poles, and installation of 71 bollard sleeves for removal bollard installation throughout the Central Business District (CBD). The project was awarded to Fort Bragg Electric on December 12, 2022 in the amount of \$299,276.54. Two change orders were processed for this project one increasing the total contract amount to \$305,415.82 and the other increasing time to completion due to the extended rainy season.

Following acceptance of the Certificate of Completion by the City Council, the City Clerk will file a Notice of Completion with the Mendocino County Recorder.