

**CITY OF FORT BRAGG
PUBLIC WORKS DEPARTMENT
CONTRACT CHANGE ORDER NO. 1**

PROJECT NAME: Pudding Creek Water Main Line Relocation DESIGN

**CITY OF FORT BRAGG
PUBLIC WORKS DEPARTMENT
416 N. Franklin Street
Fort Bragg, CA 95437
(707) 961-2823**

Date of Issuance: 16-Dec-21

City's Project No.: WTR-00014

Engineer of Record: Diane O'Connor

Contractor: LACO Associates

Engineer's Project No.: WTR-00014

Contract for: Design services for the Pudding Creek water main line relocation.

You are directed to proceed promptly with the following change(s):

Description: N/A - No change of service, contract extension only.

Purpose of Change Order: Additional six (6) month contract extension due to Caltran's delay in projects review and approval. No additional funding necessary. Currently set to expire December 31, 2021. New expiration date of June 30, 2022 requested.

CHANGE IN CONTRACT PRICE

Original Contract Price:
 \$ 114,000.00

Contract price prior to this Change Order:
 \$ 114,000.00

Net Increase or decrease in contract price:
 \$0.00

Net contract price with all Change Orders:
 \$ 114,000.00

CHANGE IN CONTRACT TIME

Original contract time:
 362 Working days

Contract time prior to this Change Order:
 362 Working days

Net increase or decrease in days:
 311 Working days

New contract time with all Change Orders:
 673 Working days

Increase

Upon execution by representatives authorized to bind the parties, this Change Order will become a part of the contract. The consideration specified in this Change Order (whether an adjustment of the contract price, an adjustment of time, and/or other consideration) is the full and sole compensation owed to the contractor as a result of the changes and issues described in this Change Order. Such consideration includes, but is not limited to, any and all direct and indirect costs incurred by the contractor as a result of the changes and issues described in this Change Order for any labor, equipment, materials, overhead (additional, extended, field and home office), profit, or time adjustments. By signing this Change Order the contractor waives and releases the owner from any and all claims for additional compensation concerning any of the changes and issues specified in this Change Order.

CITY OF FORT BRAGG
PUBLIC WORKS DEPARTMENT
CONTRACT CHANGE ORDER NO. 1

PROJECT NAME: Pudding Creek Water Main Line Relocation DESIGN

Approved: We, the undersigned Contractor, have given careful consideration to the change proposed and hereby agree, if this proposal is approved, that we will provide all equipment, furnish all labor and materials, except as may be otherwise noted above, and will accept as full payment therefore, the prices above

 Rod Wilburn
By: Rodney Wilburn, PE, LACO Associates, Consultant
Phone: (707) 462-0222 wilburnr@lacoassociates.com
Date: Dec 17, 2021

RECOMMENDED:	APPROVED:	APPROVED:
By <u> Rod Wilburn </u> Project Manager/Engineer/Inspector	<u> [Signature] </u> Public Works Director	<u> [Signature] </u> City Manager
Date: <u> 12/20/2021 </u>	Date: <u> 12/20/2021 </u>	Date: <u> 12-20-2021 </u>

PO Number: 12627 (no change in contract amount)