



Legislation Details (With Text)

File #: 21-458 **Version:** 1 **Name:**
Type: Resolution **Status:** Passed
File created: 8/25/2021 **In control:** Special City Council
On agenda: 8/30/2021 **Final action:** 8/30/2021

Title: Adopt Joint City Council/Municipal Improvement District Board Resolution Authorizing City Manager to Execute Contract Change Order With Akeff Construction Services, Inc. for the Maple Street Storm Drain and Alley Rehabilitation Project (PWP-00116), Increasing the Contract By \$82,700.00 and Approving Budget Amendment No. 2022-09 to Appropriate Funds from the Waste Water Enterprise Non-Routine Maintenance Fund (Account 714-4713-0751) to Streets Project Fund (Account 420-4870-0731) for a Total Contract Amount Not to Exceed \$1,334,054.00

Sponsors:

Indexes: Shared - Citywide, Storm Drains, Street Maintenance, Wastewater Enterprise

Code sections:

Attachments: 1. Change Order No. 2 Request, 2. RESO Maple Street Project CCO2 BA09, 3. Exhibit A BA 2022-09, 4. Public Comment 2D

Date	Ver.	Action By	Action	Result
8/30/2021	1	Special City Council	adopted	Pass

Adopt Joint City Council/Municipal Improvement District Board Resolution Authorizing City Manager to Execute Contract Change Order With Akeff Construction Services, Inc. for the Maple Street Storm Drain and Alley Rehabilitation Project (PWP-00116), Increasing the Contract By \$82,700.00 and Approving Budget Amendment No. 2022-09 to Appropriate Funds from the Waste Water Enterprise Non-Routine Maintenance Fund (Account 714-4713-0751) to Streets Project Fund (Account 420-4870-0731) for a Total Contract Amount Not to Exceed \$1,334,054.00

The City of Fort Bragg hired local contractor Akeff Construction Services, Inc. to construct the Maple Street Storm Drain and Alley Rehab Project, PWP-00116. This project includes the replacement of significant quantities of underground storm drain lines that have not been unearthed in decades. The contractor and City staff have exercised standard practices to positively identify underground utilities, however throughout the project, underground conditions have differed from conditions indicated by the contract documents. Underground projects are commonly riddled with unknown conditions that become apparent as the contractor excavates. We have had to relocate two water service laterals, drop one water line, and move the elevation of one storm drain line so far to keep the project moving. These changes led to delays and additional costs, which were processed as Change Order No. 1. The current change order No. 2 and budget amendment are necessary to cover the cost of removal and relocation of a sewer main in conflict with the storm drain, and proposed to be funded by the Waste Water Enterprise Non-Routine Maintenance Fund. As the cost exceeds the City Manager's signing authority, Council approval is required.